

Stanislaus Council of Governments
RACM Timely Implementation Documentation

RACM Commitment	Agency	Commitment Description	Commitment Schedule	Commitment Funding	TIP	TIP Project ID	Project Description	2017 FTIP Conformity Analysis	2019 FTIP Conformity Analysis
								(as of March 2017)	(as of June 2018)
ST 1.4	Ceres	Implement fixed route bus service	FY 2002/2003	CMAQ	2002	11400000089	Purchase new CNG Minibus	Complete	Complete
ST 9.2/9.3/9.11/15.1	Hughson	Install pedestrian facilities along the north side of Whitmore Avenue from Charles Avenue to 6th Street	2003	CMAQ	2002	21400000029	Whitmore Avenue--Install pedestrian facilities along north side from Charles Ave to 6th St	Complete	Complete
		Install pedestrian and bike facilities on Charles Street from Hughson Avenue to north of Fox Road	2004	TEA	2000	1001STA183C	bike/ped. Facilities on Charles St. from Hughson Ave. to north of Fox Road	Complete	Complete
ST 1.7	Modesto	Free Transit During Special Events	not specified	FTA, Local and fares	2000	21400000053	Try Transit Week, Modesto's International Festival and annual Thanksgiving dinner	Complete	Complete
ST 5.1	Modesto	Expansion of ATMS Northeast, ATMS Northwest and Phase III of CCT	2002, 2003, 2002	\$490,428/\$805,000/\$1,290,940 CMAQ					
					2000	None	Expand ATMS Northeast	Complete	Complete
					2002	21400000039	Expand ATMS Northwest	Complete	Complete
					2002	11400000067	Phase III of CCTV	Complete	Complete
ST 1.4	Oakdale	Restructure transit to a fixed route service	2003	CMAQ	2002	11400000073	Purchase 2 natural gas trolleys	Complete	Complete
ST 5.3	Oakdale	roundabout at Gilbert avenue and G Street	2004	\$154,928 CMAQ	2004	21400000058	Gilbert Ave/"G" St Round-about	Complete	Complete
ST 9.2/9.3/9.5/15.1	Oakdale	two bicycle/pedestrian trail projects and one bike rack	2005	\$192,000/\$10,000 CMAQ					
					2002	21400000055	Bicycle/pedestrian trail (PG & E)	Complete	Complete
					2002	11400000100	Bicycle/pedestrian trail (Valley View)	Project has successfully received E-76 for preliminary engineering. Project sponsor is reassessing schedule for the completion of project due to delays with receiving E-76.	Project has successfully received E-76 for preliminary engineering. Project delays due to staff turnover. Project sponsor is currently reassessing schedule.
ST 9.2/9.3/9.5/15.1	Oakdale				2002	11400000097	Bike Racks	Complete	Complete
ST 10.2	ROTA (Riverbank Oakdale Transit Authority)	Bike Racks on Buses	ongoing	CMAQ	2000	11400000073	add bike racks to buses	Complete	Complete
ST 5.3	Patterson	Reduce Traffic Congestion at Major Intersections	ongoing	CMAQ	2000	11400000101	Install traffic signals at		
							1. Ward @ Eagle and	Complete	Complete
							2. Hwy 33 and M Street	Complete	Complete
ST 1.4/1.5	Riverbank	Restructure transit to include a fixed route service	2003	CMAQ	2002	11400000073	Purchase 2 natural gas trolleys	Complete	Complete
ST 9.3	Riverbank	Infill project to provide sidewalks	2004	\$192,253 CMAQ	2002	21400000199	Downtown sidewalk infill project	Complete	Complete
ST 5.2/5.3/5.4/5.13	Turlock	Signal project at intersection of Hawkeye and Del	2003	CMAQ	2002	11400000102	E Hawkeye & Dels Lane -- install signal with interconnection and coordination with existing signals	Complete	Complete
ST 9.2/9.3/9.5/15.1	Turlock	Bike/ped trail on Canal Drive	2005	CMAQ	2002	11400000103 - 11400000104	Canal drive, Quincy to daubenburger -- extend class 1 bicycle path	Complete	Complete

Stanislaus Council of Governments
RACM Timely Implementation Documentation

RACM Commitment	Agency	Commitment Description	Commitment Schedule	Commitment Funding	TIP	TIP Project ID	Project Description	2017 FTIP Conformity Analysis	2019 FTIP Conformity Analysis
								(as of March 2017)	(as of June 2018)
ST 9.2/9.3	Waterford	Welch bike path extension from Amy Lane to Bentley Street	2003	\$136,336 CMAQ	2004	1140000106	Welch St, Amy to Bentley - construct bicycle path	Complete	Complete
ST 5.3/5.4	County	Reduce Traffic Congestion at Major Intersections: Site-specific TCMs	2004	PFF; STP; STIP	2000		1. Albert Road Widening and improvements; 2. Install five (5) traffic signals at: (a) Carpenter Rd @ Robertson; (b) Crows Landing @ Butte Ave; (c) Finch Rd @ Mariposa; (d) Keyes Rd @ Geer; and, (e) Stoddard Rd @ Kiernan Ave	Complete	Complete
ST 8.1	County	Employee Ride Program	on-going	CMAQ	2002 + Amendment	2140000087	Transit Fare Subsidy Program	Complete	Complete
ST 9.3/9.11	County	River Road bicycle project, Shackelford area sidewalk project, and Glenn/Luster/Maud sidewalk project	2004	CMAQ					
					2002	2140000088	River Rd Bike Lane from Ninth St to Mitchell Rd	On May 7, 2008 EPA concurred on TCM substitution for this project. The substitute project (Grayson Road Bike Lane) was completed in August 2005. No further updates are required.	On May 7, 2008 EPA concurred on TCM substitution for this project. The substitute project (Grayson Road Bike Lane) was completed in August 2005. No further updates are required.
					2002	1140000110	Construct sidewalks and curb ramps	Complete	Complete
					2002	2140000083	School Sidewalk Program	Complete	Complete
Additional Projects Identified									
ST 3.1	StanCOG	Commute Connection	2002/2003	CMAQ	2002	1140000015	Provide regional rideshare services through FY2002/03	Complete	Complete
ST5.2	Ceres	Coordinate Traffic Signal Systems		CMAQ	2004	2140000204	Update traffic signal coordination program within the existing system	Complete	Complete
ST5.4	Ceres	Site-Specific Transportation Control Measures		RSTP	2004	2140000258	Evaluate intersections (a) widen the south approach of the Central Avenue / Hatch Road intersection; (b) widen Service Road / Mitchell Road intersection; (c) Widen Whitmore Overpass	Complete	Complete
ST1.1	Modesto	Regional Express Bus Program		CMAQ	2004	2140000234	Purchase of buses to operate regional express bus service	Complete	Complete
				CMAQ	2007	2140000396		Complete	Complete
ST5.2	Modesto	Coordinate Traffic Signal Systems		CMAQ	2002	1140000066	Downtown Traffic Signal Coordination	Complete	Complete

Stanislaus Council of Governments
RACM Timely Implementation Documentation

RACM Commitment	Agency	Commitment Description	Commitment Schedule	Commitment Funding	TIP	TIP Project ID	Project Description	2017 FTIP Conformity Analysis	2019 FTIP Conformity Analysis
								(as of March 2017)	(as of June 2018)
				CMAQ	2004/2007	2140000238	Traffic Signal coordination outside the Downtown Core	Complete	Complete
	Modesto	Coordinate Traffic Signal Systems	2006/2007	CMAQ	2004	2140000238	Outside Downtown Traffic Signal Coordination.	Complete	Complete
ST5.3	Modesto	Reduce Traffic Congestion at Major Intersections		CMAQ	2002	1140000062	Construction of right turns at Scenic Ave & Bodem Ave.	Complete	Complete
				CMAQ/Local	2004	EA 956525	Right Turn Lanes Briggsmore Overpass at Sisk (a) (b) Orangeburg	Complete	Complete
				CMAQ/Local	2004	EA 956531	Construction of left turn lanes Briggsmore at McHenry	Complete	Complete
				CMAQ/Local	2004	EA 4A0644	Install Traffic Signal detector loops	Complete	Complete
				CMAQ/Local	2007/07	2140000206	Install Roundabout at Sharon and Maid Mariane	Complete	Complete
ST5.4	Modesto	Site-Specific Transportation Control Measures		Local Funds(CFD)	N/A	N/A	Geometric or traffic control improvements at specific congested intersections (a) Briggsmore Ave (b) Pelandale Ave (c) Floyd Ave	Complete	Complete
				CMAQ/Local	2004	EA 656420	Traffic signal modification at 10th and G Streets, 11th and G Streets, 12th and G Streets, 14th and G Streets, and 17th and G Streets	Complete	Complete
ST15.2	Modesto	Pedestrian and Bicycle Overpasses Where Safety Dictates		CFD(Community facilities District) and Modesto City Schools	N/A	N/A	Pedestrian overpass on Sylvan Avenue at Millbrook Avenue	Complete	Complete
ST5.13	Modesto	Fewer stop signs		CMAQ	2004	2140000204	Ecnicia Ave Roundabout- Install Roundabout w/signing & striping La Loma at Buena Vista & Conejo @ Encia	Complete	Complete
	Modesto	Fewer stop signs		CMAQ	2004	2140000235	Roundabout at Sylvan/Roselle	Complete	Complete
ST5.2	Patterson	Coordinate Traffic Signal Systems		CMAQ	2004	2140000243	Ward Avenue/Las Palmas Ave Traffic Signals	Complete	Complete
ST17.15	Riverbank	Encourage the Purchase and use of alternative, cleaner vehicles.		CMAQ	2002	1140000078	Purchase CNG Vehicles	Complete	Complete
ST 17.15	Riverbank	Encourage the Purchase and use of alternative, cleaner vehicles	2002/2003	CMAQ	2002	01STA200	Purchase CNG Vehicles	Complete	Complete

Stanislaus Council of Governments
RACM Timely Implementation Documentation

RACM Commitment	Agency	Commitment Description	Commitment Schedule	Commitment Funding	TIP	TIP Project ID	Project Description	2017 FTIP Conformity Analysis	2019 FTIP Conformity Analysis
								(as of March 2017)	(as of June 2018)
			2002	FTA Section 5307 funds	N/A	N/A	Purchase CNG Vehicles	Complete	Complete
			2003/2004	CMAQ	2002	01STA201	Purchase CNG Vehicles	Complete	Complete
			2004/2005	FTA Section 5307 funds	N/A	N/A	Purchase CNG Vehicles	Complete	Complete
New Projects Identified									
ST5.3	Ceres	Reduce Traffic Congestion at Major Intersections	2007	CMAQ	2004/2007	2140000224	Traffic Signal Coordination	Complete	Complete
ST 9.2/9.3/9.5/15.1/10.2	Oakdale/Riverbank	Bike racks on buses			2002	2140000336	Bike racks	Complete	Complete
ST9.2	Patterson	Encouragement of Pedestrian Travel	2007	CMAQ/Local	2004/07	2140000349	Class I and II Bike Lane and pedestrian facilities	Complete	Complete
ST17.15	Riverbank	Encourage the purchase and use of alternative cleaner vehicles	2006	CMAQ/Local	2004/07	2140000245	Purchase CNG VAC Truck	Complete	Complete
ST1.4	Turlock	Mass Transit Alternatives	2008	FTA Section 5307 funds	2007	2140000373	Purchase new bus	Complete	Complete
ST10.2	Turlock	Bike Racks on Buses	2008	FTA Section 5307 funds	2007	2140000373	Bike Racks	Complete	Complete
ST 17.15	Turlock	Encourage the purchase and use of alternative cleaner vehicles	2007	CMAQ/Local	2007	2140000247	Purchase CNG Vehicles	Complete	Complete